

**GOVERNMENT OF TELANGANA**  
**ABSTRACT**

Panchayat Raj & Rural Development Department – PMGSY –Package No.TSXILB11 – Construction of High Level Bridge on Road from PWD Road Lingampally to Bhoompally of Sadasgivnagar Mandal in Kamareddy District - Estt. Cost for an amount of Rs.64.00/95.00 lakhs – Post facto EOAT up to 31.03.2019 without imposing any penalty/LDs - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS) DEPARTMENT

**G.O.Rt.No. 425**

**Dated: 22-07-2019.**  
**Read:-**

From the CE, PR, Hyd., Lr.No.AEE-A/DEEIII/PMGSY/TS7XILB11/HLB/Lingampally/EOAT/  
2019, dt.26.03.2019.

&&&

**ORDER:**

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord post facto Extension of Agreement Time up to 31.03.2019 (228 days), for the work "Construction of High Level Bridge on Road from PWD Road Lingampally to Bhoompally of Sadasgivnagar Mandal in Kamareddy District Estt. Cost Rs.64.00/95.00 lakhs" sanctioned under PMGSY-Ph XI, in PR Circle Nizamabad, without imposing any penalty/LDs, as the delay is not attributed to the contractor.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**VIKAS RAJ**  
**PRINCIPAL SECRETARY TO GOVERNMENT**

**To**

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

**Copy to:**

The PS to Hon'ble M(PR,RD&RWS).

SF/SC.

**//FORWARDED BY ORDER//**

**SECTION OFFICER**